

### Irrigation System, Sprinkler (442)

Third Party Center Pivot Check-Out worksheet

Supplier/dealer shall submit a computer printout showing the following items at least 14 days prior to installation.  
 (Mark items found on the computer printout.)

- |   |   |
|---|---|
| <input type="checkbox"/> Sprinkler locations        | <input type="checkbox"/> Sprinkler flow rates                 |
| <input type="checkbox"/> Pipe Pressures             | <input type="checkbox"/> Sprinkler pressure                   |
| <input type="checkbox"/> Nozzle sizes, drop heights | <input type="checkbox"/> Size & pressure rating of regulators |
| <input type="checkbox"/> Lateral outside diameters  | <input type="checkbox"/> Timer Settings                       |

- Is the sprinkler design printout attached?  Yes  No
- Is there a irrigation water supply pump curve?  Yes  No
- Is the Coefficient of Uniformity (CU) documented?  Yes  No
- Are the Pre & Post "can" test completed with results?  Yes  No
- Are the computer model results completed?  Yes  No
- Does the sprinkler design meet the NRCS 442 Standard?  Yes  No

Item	As Installed
Sprinkler type and manufacturer	
Pressure regulator rating (psi)	
Sprinkler height above ground (ft)	
Number of towers	
Length of system lateral (ft)	
Outside diameter of system lateral (in)	
Are the nozzles installed according to design?	
System operating pressure (psi)	
Are there any visible leaks?	

Does the checkout of the system installation agree with the design?

If not, explain why:

Checkout by: \_\_\_\_\_

Date: \_\_\_\_\_

Audited by: \_\_\_\_\_

Date: \_\_\_\_\_