

**CONSTRUCTION CHECKLIST  
FOR LITTER STORAGE/COMPOSTER BUILDINGS**

Type Facility: \_\_\_\_\_  
The following items were discussed as a construction checklist prior to the construction of the subject facility,  
on \_\_\_\_\_.  
(Date)

\_\_\_\_\_  
**NRCS REPRESENTATIVE**

\_\_\_\_\_  
**LANDOWNER**

\_\_\_\_\_  
**CONTRACTOR**

Construction items to be checked:

Was site properly prepared prior to construction? Yes \_\_\_\_\_ No \_\_\_\_\_  
(Size of pad, compaction, drainage, etc.)

**POSTS:**

Does post size, treatment, and spacing meet specifications? Yes \_\_\_ No \_\_\_

Does post depth and anchorage meet specifications? Yes \_\_\_\_\_ No \_\_\_\_\_

**TRUSSES, PURLINS, AND ROOF BRACING:**

Is certification on hand for truss design and manufacturer? Yes \_\_\_ No \_\_\_

Method of truss to post fastening: Bolts \_\_\_\_\_ Straps \_\_\_\_\_ Framing Anchors \_\_\_\_\_  
Other \_\_\_\_\_

Method of rafter to girder fastening: Bolts \_\_\_\_\_ Straps \_\_\_\_\_ Framing Anchors \_\_\_\_\_  
Other \_\_\_\_\_

Do knee brace sizes and fastenings meet specifications? Yes \_\_\_ No \_\_\_

Are trusses diagonally braced at intervals of 40 ft. or less? Yes \_\_\_ No \_\_\_

Are purlins, trusses, rafters, girders, and all other lumber of the specified size and treatment?  
Yes \_\_\_ No \_\_\_

**NAILS, BOLTS, AND FASTENERS:**

Are properly treated bolts and/or nails used where specified? Yes \_\_\_ No \_\_\_

Are all nails and bolts properly sized? Yes \_\_\_ No \_\_\_

**ROOFING AND EXTERIOR WALL MATERIALS:**

Is roof and wall covering constructed of specified material(s)? Yes \_\_\_ No \_\_\_

Roof material used \_\_\_\_\_

Wall material used \_\_\_\_\_

Is all material new or of acceptable quality and of the specified gauge? Yes \_\_\_ No \_\_\_

Is roof and wall covering properly installed? Yes \_\_\_ No \_\_\_

