

**STATEMENT OF WORK**  
**Streambank and Shoreline Protection (580)**  
**National Template**

These deliverables apply to this individual practice. For other planned practice deliverables refer to those specific Statements of Work.

## DESIGN

---

### Deliverables:

1. Design documentation that will demonstrate that the criteria in NRCS practice standard have been met and are compatible with other planned and applied practices.
  - a. Practice purpose(s) as identified in the conservation plan.
  - b. List of required permits to be obtained by the client.
  - c. Impacts on adjacent properties and structures.
  - d. Compliance with NRCS national and state utility safety policy (NEM Part 503-Safety, Subpart A - Engineering Activities Affecting Utilities 503.00 through 503.06).
  - e. List of facilitating practices
  - f. Practice standard criteria related computations and analyses to develop plans and specifications including but not limited to:
    - i. Geology/Soil Mechanics
    - ii. Hydrology/Hydraulics
    - iii. Structural
    - iv. Vegetation/Soil Bioengineering
2. Written plans and specifications including sketches and drawings shall be provided to the client that adequately describes the requirements to install the practice and obtain necessary permits.
3. Design Report and Inspection Plan as appropriate (NEM Part 511, Subpart B Documentation, 511.11 and Part 512, Subpart D Quality Assurance Activities, 512.30 through 512.32).
4. Operation and Maintenance Plan
5. Certifications that the design meets practice standard criteria and comply with applicable laws and regulations (NEM Subpart A, 505.3).
6. Design modifications during installation as required.

Note: *State-Specific Deliverables may be added as appropriate.*

## INSTALLATION

---

### Deliverables

1. Pre Installation conference with client and contractor.
2. Verification that client has obtained required permits.
3. Staking and layout according to plans and specifications including applicable layout notes.
4. Installation inspection (according to inspection plan as appropriate).
  - a. Actual materials used.
  - b. Inspection records
5. Facilitate and implement required design modifications with client and original designer.
6. Advise client/NRCS on compliance issues with all federal, state, tribal, and local laws, regulations and NRCS policies during installation.
7. Certification that the installation process and materials meets design and permit requirements.

Note: *State-Specific Deliverables may be added as appropriate.*

## CHECK OUT

---

### Deliverables

1. As-Built documentation.
  - a. Extent of practice units applied
  - b. Drawings
  - c. Final quantities
2. Certification that the installation meets NRCS standards and specifications and is in compliance with permits (NEM Subpart A, 505.3).
3. Progress reporting.

Note: *State-Specific Deliverables may be added as appropriate.*

**STATEMENT OF WORK**  
**Streambank and Shoreline Protection (580)**  
**National Template**

**REFERENCES**

---

- NRCS Field Office Technical Guide (eFOTG), Section IV, Conservation Practice Standard - Streambank and Shoreline Protection, 580.
- NRCS National Engineering Manual (NEM).
- NRCS National Environmental Compliance Handbook
- NRCS Cultural Resources Handbook

Note: *State-Specific references may be added as appropriate.*