

STATEMENT OF WORK
Vegetative Barrier (601)
New York State

These deliverables apply to this individual practice. For other planned practice deliverables refer to those specific Statements of Work.

Items marked with an asterisk (*) will be delivered to the Designated Conservationist

DESIGN

Deliverables:

1. Design documents that demonstrate criteria in NRCS practice standard have been met and are compatible with planned and applied practices
 - a. Practice purpose(s) as identified in the conservation plan.
 - b. List of required permits to be obtained by the client
 - c. List of facilitating practices (e.g. Residue Management, Mulch Till, Residue Management, No Till/Strip Till, Contour Farming)
 - d. Practice standard criteria-related inventories and analyses to develop design and specifications including but not limited to:
 - i. Adapted species
 - ii. Number of rows and species within designed rows
 - iii. Planting method, timing and spacing (within and between rows)
 - iv. Cultural practices
2. Written plans and specifications including sketches and drawings shall be provided to the client that adequately describes the requirements to install the practice and obtain necessary permits. Plans and specifications shall be developed in accordance with the requirements of conservation practice standard Vegetative Barrier (Code 601).
3. ***Operation and maintenance plan.**
4. ***In cases where the practice location has changed, a statement to NRCS notifying the agency of the change in location as well as a map showing the new practice location. The statement will include the landowner's name, program name, contract number and practice name.**
5. ***Signed Warranty of Technical Services Provided** form indicating compliance with practice standard criteria and applicable laws and regulations.
6. Design modifications during installation as required

INSTALLATION

Deliverables

1. Delay of installation until TSP receives written verification from NRCS that all NEPA requirements have been satisfied for this practice.
2. Pre-application conference with client
3. Verification that client has obtained required permits
4. Staking and layout according to plans and specifications including applicable layout notes
5. Species inspection
6. Installation assistance as needed
7. Application guidance as needed
8. Facilitate and implement required design modifications with client and original designer
9. ***Advise client/NRCS on compliance issues with all federal, state, tribal, and local laws, regulations and NRCS policies during installation**
10. ***Signed Warranty of Technical Services Provided** form indicating compliance with practice standard criteria and applicable laws and regulations.

CHECK OUT

Deliverables

1. ***Records of application**
 - a. Extent of practice units applied
 - b. Actual materials used
2. ***Signed Warranty of Technical Services Provided** form indicating compliance with practice standard criteria and applicable laws and regulations.
3. Progress reporting

STATEMENT OF WORK
Vegetative Barrier (601)
New York State

REFERENCES

- NRCS Field Office Technical Guide (eFOTG), Section IV, Conservation Practice Standard – Vegetative Barrier – 601
- NRCS National Environmental Compliance Handbook
- NRCS Cultural Resources Handbook